ROYALTY CALCULATION

Name of Work : Improvement to road, drains and other maintenance behind Kseme Building & surrounding Area in ward no: 14 Bapujinagar

Job Code:	Est.Cost Rs.		Lakhs
C.C.Road Plain Cement Concrete 1:4:8			
Description	Qty in Cum	Constant	Total Qty
Sand	199.05	0.465	92.55
Jelly	199.05	0.892	177.55
C.C.Road Precast Concrete M-30			
Sand	233.16	0.47	109.58
Jelly	233.16	0.70	163.21
wet mix macadam			
Jelly	389.39	1.00	389.39

Sl	Items	Qty	Rate	Amount
1	Sand	202.13	138.00	27893=94
2	Jelly	340.76	126.00	42,935=76

Note: Only Qty is Given By Sub Division office

Abstract

1) 20,715=20
2) 42,935=76

Total. 63,650=96.

Total=70,830=00
+20,715=00
91,545=00

Asst.Engineer

Asst.Executive Engineer
T.Dasarahalli Sub Division

Scanned with CamScanner

ROYALTY CALCULATION

Name of work: Improvements to Roads, drains and other maintenance behind KSCMF Building and surroundings in ward no: 14 Bagalagunte

Description	Qty in Cum	Constant	Total Qty
Plain Cement Concrete 1:3:6			
Sand	15.54	0.465	7.23
Jelly	15.54	0.892	13.86
Cement Concrete M20			
Sand	62.61	0.43	26.92
Jelly	62.61	0.69	43.20
Precast Concrete Slab 100mm			
Sand	311.28 x 0.10 = 31.12	0.46	14.31
Jelly	311.28 x 0.10 = 31.12	0.88	27.38
KERB Precast Covering Slab 250 mm thick			
Sand	77.76 x 0.25 = 19.44	0.46	8.94
Jelly	77.76 x 0.25 = 19.44	0.88	17.10
GRANULAR SUB-BASE			
Jelly			
wet mix macadam			
Jelly			
Bituminous macadam			
Jelly			
Bituminous Concrete			
Jelly			

Sl	Items	Qty	Rate	Amount
1	Sand	57.40	138.00	7921.20.
2	Jelly	101.54	126.00	12,794=00
			Total	20715=20

Asst.Engineer
Dasarahalli Ward No 15

Asst.Executive Engineer
T.Dasarahalli Sub Division

ಕರ್ನಾಟಕ ಸಾರ್ವಜನಿಕ ಆರೋಗ್ಯ ಎಂಜಿನಿಯರಿಂಗ್ ಇಲಾಖೆ
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಟಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073

Scanned with CamScanner